


Daily Report Summary		
Project	Carolinehaven	
Project Number	600049	
Client	Peter Hasbo	
People	Rho LovingPreben HansenJannick	

Rho Loving: Ansøgning for råden over vej til betonklodser og rørbro ved Carolinehaven. Preben Hansen: Pakning af div. rør og dele til rørbro. Preben Hansen: Opmåling af betonklodser i forbindelse med ansøgning til kommunen samt montering af skilte på beton klodser. Jannick Bendtsen: Brønd kollapsede efter borearbejde, mange materialer skyllet væk (ca. 3/4 m³), kegle og karm røget ned i hul, korrugeret ø 600 rør er helt væk, vi har søgt ca. 2 m ned. Asfalt skåret, vand bortpumpet, hul oprenset omkring boring, nye materialer tilkøbt og indbygget, nyt ø600 korrugeret rør sat. Ekstra arbejde udført i henhold til aftale med Steen Valentin Popescu: I transported materials I connected to containers I used materials 3 bends 4" hoses 2 pieces. Rene Ryttersø: Har lavet en brønd der var faldet sammen (ekstra arbejde for R3) Alexandru Micu: We transported some materials from Ejbyvej to Caroline, and started montaj.

Daily Reports			
Title		Hours	Machinery
Engineer		2.5	
Foreman		21.5	Service Car, Service Car, Minigraver, minilæsser, jordloppe, bil & trailer
Ground Water Technician		28.5	Ca95309, Service car
Date/Time of Signature HJ	Signature HJ	Date/Time of Signature Client	Signature Client
2021-10-14	