


Daily Report Summary		
Project	Green Gas Lolland	 Et Hølscher og CG Jensen selskab
Project Number	600060	
Client	Denys	
Report Date	2023-04-05	
People	Niels Pedersen Alexandru Micu Victor Maxim Pawel Rykaczewski Janis Zarins	

Niels Pedersen on: General Dewatering Works : Firmabil til service. Dække rende efter Kædegraver.

JAZ comment: Closing the trench after the horizontal drain installation.

Alexandru Micu on: Open Dewatering Works : Installed 2 pumpes with 120m flat hos ( 60 + 60) at 102 negativ and 102 pozitiv. (ODW )

Victor Maxim on: General Dewatering Works : 1) Unistalled two pumps from SP121 and installed at SP102 using a rent crane.  
2) Relocated two pumps at SP119 so that they are 2m from the stream as requested by ENDK.

Pawel Rykaczewski on: General Dewatering Works : 1) Loading sand into a truck since it has to be removed from acces way to ROW at SP120a.  
2) Fixing the diesel pump at SP119

Alexandru Micu on: General Dewatering Works : 1) Checking our Installation at SP119  
2) Receiving some materials at PY3  
3) Filling up diesel tanks at PY3.

Janis Zarins on: General Dewatering Works : 1) Daily reports + summaries + work permit.  
2) Moving 2 piston pumps from SP121 to SP102.  
3) Organizing removal of sand from SP120a.  
4) Marking of well point position from SP120 towards south.

Daily Reports			
Title	Total Hours	Total Downtime	
5 X Groundwater Technician	35	Truck,Service Car,,1,Service Car	0
1 X Project Assistant	10	Service Car,Service Car	0
Installations			
Equipment	Amount		
Piston Pump	2 pcs		
DeInstallations			
Equipment	Amount		
Piston Pump	2 pcs		
Pumping well 25m3/h	2 pcs		

Date/Time of Signature HJ	Signature HJ	Date/Time of Signature Client	Signature Client
2023-04-20			

**Daily Report**

<b>Project</b>	Green Gas Lolland
<b>Sub Project Name</b>	General Dewatering Works
<b>Project Number</b>	600060
<b>Client</b>	Denys
<b>Key Words</b>	
<b>Report Date</b>	05/4/23
<b>Start Time</b>	07:00
<b>End Time</b>	11:30
<b>Amount of People</b>	1
<b>Title</b>	Groundwater Technician
<b>DoneBy</b>	Niels Pedersen

**Work Performed**

Firmabil til service. Dække rende efter Kædegraver.

JAZ comment: Closing the trench after the horizontal drain installation.

**Daily Report**

<b>Project</b>	Green Gas Lolland
<b>Sub Project Name</b>	Open Dewatering Works
<b>Project Number</b>	600060
<b>Client</b>	Denys
<b>Key Words</b>	ODW SP102
<b>Report Date</b>	05/4/23
<b>Start Time</b>	07:00
<b>End Time</b>	12:00
<b>Amount of People</b>	1
<b>Title</b>	Groundwater Technician
<b>DoneBy</b>	Alexandru Micu

**Work Performed**

Installed 2 pumpes with 120m flat hos ( 60 + 60) at 102 negativ and 102 pozitiv. (ODW )


**Daily Report**

<b>Project</b>	Green Gas Lolland
<b>Sub Project Name</b>	General Dewatering Works
<b>Project Number</b>	600060
<b>Client</b>	Denys
<b>Key Words</b>	
<b>Report Date</b>	05/4/23
<b>Start Time</b>	07:00
<b>End Time</b>	18:00
<b>Amount of People</b>	1
<b>Title</b>	Groundwater Technician
<b>DoneBy</b>	Victor Maxim

**Work Performed**

- 1) Uninstalled two pumps from SP121 and installed at SP102 using a rent crane.
- 2) Relocated two pumps at SP119 so that they are 2m from the stream as requested by ENDK.


**Daily Report**

<b>Project</b>	Green Gas Lolland	 Et Hölscher og CG Jensen selskab
<b>Sub Project Name</b>	General Dewatering Works	
<b>Project Number</b>	600060	
<b>Client</b>	Denys	
<b>Key Words</b>	SP120a + SP119	
<b>Report Date</b>	05/4/23	
<b>Start Time</b>	06:30	
<b>End Time</b>	15:00	
<b>Amount of People</b>	1	
<b>Title</b>	Groundwater Technician	
<b>DoneBy</b>	Pawel Rykaczewski	

**Work Performed**

- 1) Loading sand into a truck since it has to be removed from acces way to ROW at SP120a.
- 2) Fixing the diesel pump at SP119


**Daily Report**

<b>Project</b>	Green Gas Lolland	 Et Hölscher og CG Jensen selskab
<b>Sub Project Name</b>	General Dewatering Works	
<b>Project Number</b>	600060	
<b>Client</b>	Denys	
<b>Key Words</b>	SP102	
<b>Report Date</b>	05/4/23	
<b>Start Time</b>	12:00	
<b>End Time</b>	18:00	
<b>Amount of People</b>	1	
<b>Title</b>	Groundwater Technician	
<b>DoneBy</b>	Alexandru Micu	

**Work Performed**

- 1) Checking our Installation at SP!19
- 2) Receiving some materials at PY3
- 3) Filling up diesel tanks at PY3.

**Daily Report**

<b>Project</b>	Green Gas Lolland	 Et Hölscher og CG Jensen selskab
<b>Sub Project Name</b>	General Dewatering Works	
<b>Project Number</b>	600060	
<b>Client</b>	Denys	
<b>Key Words</b>	Office + field.	
<b>Report Date</b>	05/4/23	
<b>Start Time</b>	06:30	
<b>End Time</b>	16:30	
<b>Amount of People</b>	1	
<b>Title</b>	Project Assistant	
<b>DoneBy</b>	Janis Zarins	

**Work Performed**

- 1) Daily reports + summaries + work permit.
- 2) Moving 2 piston pumps from SP121 to SP102.
- 3) Organizing removal of sand from SP120a.
- 4) Marking of well point position from SP120 towards south.