


Daily Report Summary		 hölscher jensen a/s <small>Et Hölscher og CG Jensen selskab</small>
Project	NHT, Nordhavnstunnel	
Project Number	600064	
Client	BESIX-MTH JV	
Report Date	2024-08-26	
People	Luca Garrone Casper Christensen Alexandru Micu Dennis Mathiasen Samir Zametica Anders Johansson Jens Jemtehed William Oscar Thomsen Yves Magnan Henrik Nielsen	

Luca Garrone on: Main GWL : - Remove power cable and bus cable from RW03 to 04

As per agreement with NCC:

- Relaying cables in new location
- Excavation of new trace from RW03 to 04
- pulling cable in duct pipe cable
- Installing Ø400mm inspection well on the position where power cable and bus cable have a muffs- next to "parking roof".
- power cable muffle
- bus cable muffle
- pulling a new bus cable 140m (old was damaged by NCC)

Material used until now:

- From Infiltration Cabinets Rw 02 to well Rw 04= 250m duct pipe 75mm. 100m done that day
- bus cable 140m from inspection well to RW04
- Excavation trench from  
1° trace) From Infiltration Cabinets Rw 02 to inspection well = 100 m  
2° trace) well Rw 04 to Rw 03= 55 m (+ 20m wrong trace).

Dennis Mathiasen on: Main GWL : Var ude og sætte simkort i tavlen ude ved watercare. Diverse kontor, arbejde. Møde med Anders, Jan v. Jan J. og Morten.

Samir Zametica on: Main GWL : Vedligeholdelse sf data loggers

Anders Johansson on: Main GWL : Var med Dennis och montera sim kort,  
Rättst till en 315 ledning på svanknoppen,  
Tättat en ledning på inf61,  
Kontrollerat avgångsledning vid munk,  
Grävt fram ventiler till pu borrhinar på svanknoppen

Jens Jemtehed on: Main GWL : Sikret det rør der hænger udenpå spunsvæggen ved havneindløbet. Pejlet boringer i compartment 10 med William. Fritgravet ventiler til boringer i compartment 1.


William Oscar Thomsen on: Main GWL : Bund og vandspejlet boringer i comp 10 og komp 5 + ow11 i comp 6  
Hjulpet Henrik med at udlufte 2 RWer  
Begyndt at samle stumper og talt op inden vi skal samle nye pumper


Alexandru Micu on: Main GWL : Various work. Put it electrical cables in The trench to RW 02. RW 03, are 04. Make it electrical connexion with Luca.

Yves Magnan on: Drilling : Flytning af maskinen og grej til Skudehavnsvej


Henrik Nielsen on: Main GWL : Udluftet RW Boringer og kabinetter med fokus på RW 7 til 31.  
Fået hjælp af William til RW 11 & 12.  
Påbegyndt samling af materialer PW Comp. 10.


Casper Christensen on: Main GWL : Gravet render på Tuborg da vi skulle flytte rundt på noget der allerede var lavet. Så ved ikke om det er extra arbejde. NOTE from Marek: it was extra hours put by Luca and installation of trench by me.

Daily Reports			
Title		Total Hours	Total Downtime
3 X Electrician		30	
1 X Foreman		10.5	Service Car
8 X Ground Water Technician		65	Service Car,Bomlift,Service Car,Bomlift,Servicebil.,Servicebil,Gravemaskine
Mobilisations			
Equipment		Amount	
Moving of 12" DTH-drilling equipment betw. 7 main drilling locations		1 pcs	
Mob. or demob. of 12" DTH-drilling equipment		0 pcs	
Installations			
Equipment		Amount	IDs
4" Saddle Observation Well		4 pcs	NHT-OW01,NHT-OW03,NHT-OW05,NHT-OW07
Excavate trench to install pipe/cable		55 m	Reloc. works at Tuborg - old RW03 to RW04
Idle drilling rig (day)		1.5 pcs	Drill rig no. 1 in week 35,Drilling rig no. 2 - before demob. from project
Install PE pipe (Ø110mm), on ground		92 m	NHT-PU02,NHT-OW01,NHT-PU04,NHT-PU06,NHT-PU08
Price Difference Saddle 2" to 4" Pumping Well		4 pcs	NHT-PU02,NHT-PU04,NHT-PU06,NHT-PU08
Date/Time of Signature HJ	Signature HJ	Date/Time of Signature Client	Signature Client
2024-10-03			


Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hølscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words	Reloc. works at Tuborg - Roof to new RW03	
Report Date	26/8/24	
Start Time	06:30	
End Time	16:30	
Amount of People	3	
Title	Electrician	
DoneBy	Luca Garrone	
Work Performed		
<p>- Remove power cable and bus cable from RW03 to 04</p> <p>As per agreement with NCC:</p> <ul style="list-style-type: none"> <li>- Relaying cables in new location</li> <li>- Excavation of new trace from RW03 to 04</li> <li>- pulling cable in duct pipe cable</li> </ul> <p>- Installing Ø400mm inseption well on the position where power cable and bus cable have a muffles- next to "parking roof".</p> <ul style="list-style-type: none"> <li>- power cable muffle</li> <li>- bus cable muffle</li> </ul> <p>- pulling a new bus cable 140m (old was damaged by NCC)</p> <p>Material used until now:</p> <ul style="list-style-type: none"> <li>- From Infiltration Cabinets Rw 02 to well Rw 04= 250m duct pipe 75mm. 100m done that day</li> <li>- bus cable 140m from inspection well to RW04</li> <li>- Excavation trench from</li> </ul> <p>1° trace) From Infiltration Cabinets Rw 02 to inspection well = 100 m</p> <p>2° trace) well Rw 04 to Rw 03= 55 m (+ 20m wrong trace).</p>		

Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hølscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words		
Report Date	26/8/24	
Start Time	06:30	
End Time	17:00	
Amount of People	1	
Title	Foreman	
DoneBy	Dennis Mathiasen	
Work Performed		
<p>Var ude og sætte simkort i tavlen ude ved watercare. Diverse kontor, arbejde. Møde med Anders, Jan v. Jan J. og Morten.</p>		


Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words		
Report Date	26/8/24	
Start Time	08:00	
End Time	12:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Samir Zametica	
<b>Work Performed</b>		
Vedligeholdelse sf data loggers		


Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words		
Report Date	26/8/24	
Start Time	06:30	
End Time	15:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Anders Johansson	
<b>Work Performed</b>		
Var med Dennis och montera sim kort, Rättst till en 315 ledning på svanknoppen, Tättat en ledning på inf61, Kontrollerat avgångsledning vid munk, Grävt fram ventiler till pu borrhinar på svanknoppen		


Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words		
Report Date	26/8/24	
Start Time	06:30	
End Time	15:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Jens Jemtehed	
<b>Work Performed</b>		
Sikret det rør der hænger udenpå spunsvæggen ved havneindløbet. Pejlet borer i compartment 10 med William. Fritgravet ventiler til borer i compartment 1.		


Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words		
Report Date	26/8/24	
Start Time	06:30	
End Time	15:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	William Oscar Thomsen	
<b>Work Performed</b>		
Bund og vandspejlet boringer I comp 10 og komp 5 + ow11 i comp 6 Hjulpet Henrik med at udlufte 2 RWer Begyndt at samle stumper og talt op inden vi skal samle nye pumper		


Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words		
Report Date	26/8/24	
Start Time	06:00	
End Time	16:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Alexandru Micu	
<b>Work Performed</b>		
Various work. Put it electrical cables in The trench to RW 02. RW 03, are 04. Make it electrical connexion with Luca.		

Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Drilling	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words	Flytning	
Report Date	26/8/24	
Start Time	06:00	
End Time	15:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Yves Magnan	
<b>Work Performed</b>		
Flytning af maskinen og grej til Skudehavnsvej		

Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words	Udluftning RW	
Report Date	26/8/24	
Start Time	06:30	
End Time	14:30	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Henrik Nielsen	
<b>Work Performed</b>		
Udluftet RW Boringer og kabinetter med fokus på RW 7 til 31. Fået hjælp af William til RW 11 & 12. Påbegyndt samling af materialer PW Comp. 10.		

Daily Report		
Project	NHT, Nordhavnstunnel	 Et Hölscher og CG Jensen selskab
Sub Project Name	Main GWL	
Project Number	600064	
Client	BESIX-MTH JV	
Key Words	Gravet	
Report Date	26/8/24	
Start Time	06:30	
End Time	15:00	
Amount of People	1	
Title	Ground Water Technician	
DoneBy	Casper Christensen	
<b>Work Performed</b>		
Gravet render på Tuborg da vi skulle flytte rundt på noget der allerede var lavet. Så ved ikke om det er extra arbejde. NOTE from Marek: it was extra hours put by Luca and installation of trench by me.		